

झारखंड सरकार  
कृषि, पशुपालन एवं सहकारिता विभाग  
(सहकारिता प्रभाग)  
झारखण्ड राज्य लघुवनोपज सहकारी विकास एवं विपणन संघ लि.  
(झाम्फकोफेड, राँची)

GSTIN No. : 20AABAJ7745B1Z6

E.mail I.D.:- [mdjhamfcofed@gmail.com](mailto:mdjhamfcofed@gmail.com)Web Site :- [www.jhamfcofed.com](http://www.jhamfcofed.com)

## अति अल्पकालीन निविदा आमंत्रण सूचना

- विज्ञापनदाता का पदनाम : प्रबंध निदेशक, झाम्फकोफेड, राँची
- परिमाण विपत्र जारी करने की तिथि : 29.03.2018 से 12.04.2018 तक  
झाम्फकोफेड कार्यालय
- निविदा प्राप्त करने की तिथि एवं समय : 12.04.2018 तक अपराह्न 03.00 बजे तक झाम्फकोफेड कार्यालय
- निविदा खोलने की तिथि, स्थान एवं समय : 13.04.2018 को निबंधक, सहयोग समितियाँ, झारखंड, राँची के कार्यालय में अपराह्न 12.00 बजे से

क्र०	योजना का नाम	प्राक्कलित राशि (प्रति इकाई)	परिमाण विपत्र का मूल्य (लौटाने योग्य नहीं)	अग्रधन की राशि	कार्य समाप्ति की तिथि (कार्यादेश की तिथि से)
1	Pre Fabricated (40 x30 ft) का 15 शेड सह गोदाम का निर्माण	930000	5000	100000	90 दिन

शेड सह गोदाम का निर्माण झारखंड राज्य के विभिन्न जिलों के सुदूर ग्रामों/वनों में स्थित झाम्फकोफेड से संबद्ध समितियाँ/स्वयं सहायता समूह/लैम्पस/पैक्स के द्वारा उपलब्ध कराए गए भूतल पर किया जाना है।

निविदा की अन्य सभी शर्तों को संघ के वेबसाइट [www.jhamfcofed.com](http://www.jhamfcofed.com) से डाउनलोड किया जा सकता है।

ह०/—  
प्रबंध निदेशक  
झाम्फकोफेड

68

# LETTER HEAD

## Technical Bid

### DETAILS TO BE FURNISHED BY THE TENDERERS

1. Name of the Firm/Company/CONTRACTOR: .....
2. Registration No (Copy Attached).....
3. Address for communication .....
4. Telephone/Mobile No. ....
5. E- Mail :.....
6. Details of Proprietor/partner/director

Name	Address	Qualification & experience

7. PAN Number of the firm / company (Copy Attached).....
8. GST registration No. (Copy Attached) .....
9. Tender fee Draft Number/Date & Name of the Bank (Copy Attached).....
10. Security deposit Draft Number/Date & Name of the Bank :-
11. Details of the similar types of work done by the Tenderer

Year	Name of work	Address of the site	Value of workdone	Remarks (work order)
				Copy Attached
				Copy Attached
				Copy Attached
				Copy Attached

12. Details audited financial statement (Last three yrs.) (Copy Attached)

	Year	Year	Year
B/S	-----	-----	-----
P&L	-----	-----	-----

13. Details of Income Tax return (Last three yrs.) (Copy Attached)
14. Firms/Company not Blacklisted (Affidavit from notary) (Original Copy Attached)
15. Bank Details: -----

( A/c no., IFSC code, Cancel cheque , first page of bank Passbook Attached)

167

This is to certify that the above facts are true, complete and correct to the best of my knowledge and belief. Further, It is certify that I/We have read and understood the terms and conditions of the Tender notice.

I/We give an undertaking and give our unconditional and unequivocal acceptance of all terms & conditions of the Tender and agreed to abide by these terms & conditions.

**(Signature & stamp of the firm)**

**Date:**

**Place:**

**For:**

**Authorized Signatory**

66

**Letter Head**

**Financial Bid**

**TO BE FILLED BY THE TENDERER**

**TENDERERS MUST QUOTE THEIR RATE AS PER DIRECTION GIVEN BELOW**

**{Construction of prefabricated (40\*30 sq. ft.) shed cum godown}**

Ref. No. ....

Date.....

To,

**The Managing Director,  
Jhamfcofed, Ranchi.**

Sir,

1. I/We am/are ready to execute the work on (in figure).....% (in words)  
.....**Percent**  
**below** in the JHAMFCOFED rates for each item of work as furnished by the  
JHAMFCOFED in this tender documents.
2. I/We am/are ready to execute the work on the JHAMFCOFED rates for each item of  
work as furnished by the JHAMFCOFED in this tender document.
3. I/We am/are ready to execute the work on (in figure).....% (in words)  
.....**Percent**  
**above** in the JHAMFCOFED rates for each item of work as furnished by the  
JHAMFCOFED in this tender documents.

**Note:**

**Strike out which are not applicable.**

**Rates quoted on percent basis "above" or "below" must be written in figures and  
words both where the space is provided, failing which the tender may be rejected.**

(Signature & stamp of the firm)

**Date:**

**Place:**

**For:**

**Authorized Signatory**

65 17

Detailed Estimate for construction of shed (9 mtr x 12.5 mtr.) as per SOR Building & Construction Department, Govt. of Jharkhand effective from 1<sup>st</sup> April, 2016.

Sl. No.	Item No.	Description of Item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
1.	5.1.1	Earthwork--In excavation In foundation (ranches I ordinary soil {vide classification of soil item-A) hoc disposal of excavated earth as obtained to a distance upto 60 m including all lifts, levelling , ramming the foundation trenches, removing roots of trees, srbs a complete as per approved design of building specification & direction of E/I.	1	0.75	0.75	0.75	0.42			
							0.42			
		Wall length-external 250 mm thick	2	9.00						
			2	12.25						
			1	9.00						
			1	3.00						
		Total Length of wall								
		Qty. of E/W	1	54.50	0.50	2.40	65.40			
							65.82	CUM	102.10	6720.00
2.	5.1.02	Extra for earth work in hard soil					65.82	CUM	10.43	687.00

64

1162

Sl. No.	Item No.	Description of Item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
3.	5.1.10	Providing coarse clean local sand la filling in foundation trenches or in plinth Including ramming and watering in layer not exceeding 150 mm thick with al leads and 1.5 M lifts Including cost of all materials labours, royalty and taxes all complete as per building specification and direction of Engineer Incharge (Mode or measurement compacted volume)	1	0.75	0.75	0.08	0.04			
		Total Length of Wall		54.50						
		Qty.	1	54.50	0.50	0.08	2.04			
		Under Floor Base	1	12.00	8.75	0.15	15.75			
							17.84	CUM	228.47	4076.00
4.	5.6.3.	Providing designation 75B one brick flat soling joints lied with local sand Including cosy of watering taxes Royalty all complete as per building specification and direction of E/I.								
		Total Length of Wall		54.50						
		Qty.	1	54.50	0.50		27.25			
		Under Floor Base	1	12.00	8.75		105.00			
							132.25	SQM	225.81	29863.00

63  
 115  
 3

Sl. No.	Item No.	Description of Item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
5.	5.3.3	Providing PCC M-100 with nominal mix of (1:3:6) in King in plinth & sunken slab of toilet with approved quality of stone metal grade ill (53 to 22.4 mm size) and lean coarse sand of F.M. 2.6 to 3 including screening, shuttering, mixing cement concrete in mixture, placing in position vibration and direction of E/I	1	54.50	0.50	0.08	2.04			
		Under Floor Base	1	12.00	8.75	0.10	10.50			
		Foundation	23	0.45	0.45	0.15	0.70			
			23	0.25	0.25	0.15	0.22			
			23	0.25	0.25	0.30	0.43			
			23	0.25	0.25	0.60	0.86			
							<b>14.75</b>	<b>CUM</b>	<b>4188.87</b>	<b>61786.00</b>
6.	5.1.8	Earth filling in foundation trenches and plinth in layers not exceeding 150 mm thick wall watered, rammed, fully compacted and fine dressed with earth obtained mm excavation foundation trenches within a lead of 50M and lift of 1.5 M all complete as per building specification end direction of E/I								
		FOUNDATION TRENCHES								
		Total Earth Work					65.82			
		Sand Filling					-2.09			
		P.C.C.					-2.04			
		Brick Work					-3.68			
		Total Earth Filling					<b>58.01</b>	<b>CUM</b>	<b>86.67</b>	<b>5028.00</b>

114  
4

62

Sl. No.	Item No.	Description of Item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
7.	5.2.6	Providing designation 75B brick work In CM. (1:6) In Foundation & plinth with approved quality of clean coarse sand of F.M. 2 to 2.5 Including providing 10 mm hick mortar Joints, cost of screening materials raking ut Joints to 15 mm depth, curing, taxes A royalty all complete as per building specification and direction of	1	54.50	0.45	0.15	3.66			
		Qty same as Item No. 1	1	54.50	0.25	0.15	2.04			
		Extra wall upto P/L.	1	54.50	0.25	0.30	4.09			
							9.81			
		Less : PCC					-0.91			
							8.90	CUM	3820.68	34004
8.	5.2.14	Providing designation 75B brick work In CM (1:6) In] superstructure with approved quality or clean coarse & of F.M. 2.5 Including providing 10 mm thick mortar Joints cost of screening, racking out Joints to 15 mm depth, curing, taxes, and royalty all completed as per Building Specification and direction of E/I.	1	54.50	0.15	0.60	4.91			
		Less : Opening	1	3.00	0.15	0.60	-0.27			
		Less : PCC					-1.29			
							3.34	CUM	3910.67	13062.90

61/135

Sl. No.	Item No.	Description of item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
9.	5.7.3	Providing 12 mm thick cement plaster (1:6) with clean coarse sand of F.M. 1.5 Including screening, curing with all leads 1 lifts of water, scaffolding taxes & royalty all complete as per building specification and auction of E/I.								
		Ground Floor	1	54.50	0.30	1	16.35			
			2	54.50	0.60	2	130.80			
		Opening	2	3.00	0.60	1.20	-8.64			
							138.51	SQM	125.34	17361.00
10.	11.3/ DSR	Cement concrete flooring 1:2:4 (1 cement: 2 coarse sand: 4 graded stone aggregate) finished with a floating -coat of -neat cement Including cement slurry, but excluding the cost of nosing of steps etc. complete								
		Base	1	12.00	8.75		105.00	SQM	406.35	42667.00
11.	11.4/ DSR	52 mm thick cement concrete flooring with concrete ~ hardener topping under layer 40 mm thick cement concrete 1:2:4 (1 cement: 2 coarse sand : 4 graded stone aggregate 20 mm nominal size) and top layer 12 mm thick cement hardener consisting of mix 1:2 (1 cement hardener mix : 2 graded stone aggregate 6 mm nominal size) by volume .hardening compound is mixed @ 2 lKre per SOkg of cement or u per manufacturers specifications. This Includes cost of cement slurry, put excluding the cost of nosing of steps etc. compile.								
		Base	1	12.00	8.75		105.00	SQM	615.53	64630.00

60

6

Sl. No.	Item No.	Description of Item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
12.	11.6/ DSR	Cement plaster skirting (upto 30 cm height) with ~ cement mortar 1:3 (1 cement: 3 coarse sand) finished with a floating coat of neat cement.								
	11.6.1	18 mm thick Base	1	12.00	8.75	0.15	2.63	SQM	377.25	990.00
13.	NS									
	a	Supplying MS Sq. Pipe 72 mm x 72 mm	1	109.80			109.80			
		Wastage 10%					10.98			
	b	50 mm x 25 mm	1	22.00			120.78	M	532.87	64360.00
		Wastage 10%					22.00			
	c	48 mm x 48 mm	1	116.60			116.60			
		Wastage 10%					11.66			
	d	32 mm x 32 mm	1	239.90			128.26	M	249.58	6040.00
		Wastage 10%					239.90			
	Ch.1.3 (b).1	40 mm x 40 mm x 5 mm MS Angle	1				263.89	M	174.36	46012.00
							0.026	MT	49365.24	1283.00
14.	5.5.28	Labour for fabricating & fixing								
	a	40 mm x 40 mm x 5 mm MS Angle					0.026			
	b	Tube truss etc					2.213			
							2.239	MT	11378.41	25476.00
15.	Mkt	Labour for Erection of Tubular Structure	1	5.00	10.00		50.00	SQM	434.00	21700.00

70

Sl. No.	Item No.	Description of Item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
16.	Mkt	Supplying of Galvalume coloured sheets made of High Strength Base Steel, Light weight coating galvalume 55% Aluminum 1 Zinc Alloy with nine layer of protection coat, pre-treatment for corrosion resistance, TCT 0.35 mm	15	3.15	1.072		50.652	M <sup>2</sup>		
			12	2.6	1.072		33.4464	M <sup>2</sup>		
			24	5.6	1.072		144.0766	M <sup>2</sup>		
			24	2.2	1.072		56.6016	M <sup>2</sup>		
							284.7768			
		Wastage 10%					28.48			
17.	Mkt	S/F/F of Galvalume sheet Fabricated Roof Ridge 12 mtr.					313.25	M <sup>2</sup>	841.00	263443.00
18.	Mkt	S/F/F of Galvalume sheet Fabricated Gable & Comer flashings 24.64.2 mtr.					1	No.	10290.00	10290.00
19.	5.9.11	Labour charge for fixing of cladding materials	1				1	No.	19425.00	19425.00
20.	21.1/ DSR	Providing end fixing double glazed hermetically seals glazing in aluminium windows, ventilators and partition etc. with 6 mm thick clear float glass both side, having 12 mm air gap, including providing EPDM gasket, perforated aluminium spacers, desiccants, sealant (Both primary and secondary sealant) etc. as per specifications, drawings and direction of Engineer-in-charge complete.					284.78	M <sup>2</sup>	44.48	12667.00
			5	1.20	1.50		9.00	M <sup>2</sup>	3587.10	32284.00

Sl. No.	Item No.	Description of Item	No./Nos.	Length (M)	Width (M)	Height/Depth (M)	Total Quantity	Unit	Rate (Rs.)	Amount
21.	Mkt.	Supplying fitting and fixing of sliding doors with tubular MS frame shutter fitted with aluminium composite panel carriage to work site hosting and placing in position in an storied and taxes all emulate as per building specification and direction of E/I.	2	2.10	1.00		4.20	M <sup>2</sup>	3025.00	12705.00
22.	Mkt.	Supplying fitting and fixing of Cabin door with tubular MS frame shutter fitted with aluminium composite anal carnage to work site hosting and placing in position in ell storied and taxes all complete as per utlding specification and direction or E/I;	1	2.10	1.00		2.10	M <sup>2</sup>	862.00	18102.00
23.	5.8.46	Prov. two coats of G.I. paint over pipe surface	1				88.02	M <sup>2</sup>	72.97	6423.00
24.		<b>Carriage of materials</b>								
	a	Sand lead 20 km					36.59	CUM	426.91	15621.00
	b	Aggregate 20 km					13.28	CUM	426.91	5669.00
	c	Brick 8 km					9266	%0 No.	780.20	7229.00
		<b>Total</b>								<b>891010.00</b>
		<b>Add : Electric Work @3% of the estimated cost</b>								<b>26730.00</b>
		<b>Total</b>								<b>917740.00</b>
		<b>Add : 1 No. earthing with G.I. Earth Plate</b>								<b>12260.00</b>
		<b>Grant Total</b>								<b>930000.00</b>

Rupees (in Words) : Nine Lakh Thirty Thousand only

ASIN 22.5.17  
HFE

Technical sanction accepted for Rs. ....  
(Rs. ....)  
Note-1. Carriage Should be paid as per actual lead involved.  
2. Rate of cement should be taken as per rate approved  
3. Payment for L.S and non-scheduled item rate should be approved by competent authority

Executive Engineer  
N. R. E. P-1  
Raichur

## नियम एवं शर्त :-

1. आपूर्तिकर्ता/निविदादाता को (विहित प्रपत्र) में वर्णित सभी बिंदुओं को भरकर ससमय झाम्फकोफेड कार्यालय में समर्पित करना होगा।
2. तकनीकी बिड एवं वित्तीय बिड को अलग-अलग लिफाफे में मुहर बंद सील करके मुख्य लिफाफे में डालकर ससमय सम्मिलित करना होगा।
3. विहित प्रपत्र का मूल्य 5000/- रु० है (जो किसी भी परिस्थिति में वापस नहीं होगा), डिमांड ड्राफ्ट झाम्फकोफेड के नाम से जमा करना होगा।
4. निविदा के साथ निम्नलिखित कागजात संलग्न करना अनिवार्य होगा –
  - a. परिणाम विपत्र का मूल्य (डिमाण्ड ड्राफ्ट मूल रूप में)
  - b. अग्रधन की राशि (बैंक ड्राफ्ट मूल रूप में Refundable होगा)।
  - c. G.S.T निबंधन से संबंधित प्रमाण पत्र।
  - d. पैन (छायाप्रति)
  - e. पूर्व में निविदादाता द्वारा किए गए सामान्य कार्य का कार्यादेश की प्रति
  - f. पिछले तीन वर्षों का अंकेक्षित बैलेंस शीट एवं लाभ-हानि खाता
  - g. पिछले तीन वर्षों का आयकर विवरणी का खाता
  - h. निविदादाता का नाम काली सूची में नहीं है, इस आशय का शपथ पत्र मूल रूप में
  - i. बैंक विवरणी (पासबुक की पहला पन्ना/Cancel cheque)
5. उपरोक्त क्रम में संबंधित दस्तावेज संलग्न करने के उपरांत प्रत्येक पृष्ठ में (अग्रधन की राशि एवं डिमाण्ड ड्राफ्ट को छोड़कर) पृष्ठ संख्या अंकित कर स्वप्रमाणित (हस्ताक्षर) किया जाना आवश्यक है।
6. निविदा के साथ अग्रधन की राशि बैंक ड्राफ्ट के रूप में Refundable होगा, झाम्फकोफेड राँची या झाम्फकोफेड के नाम देय होगा।
7. इस निविदा के संबंध में विस्तृत जानकारी निविदा प्रकाशन के उपरांत किसी कार्य दिवस में झाम्फकोफेड कार्यालय से प्राप्त किया जा सकता है।
8. सशर्त निविदा मान्य नहीं होगा।
9. अनुसूचित दर से 10 प्रतिशत से कम दर मान्य नहीं होगा।
10. निविदा के पूर्व स्थल का निरीक्षण संवेदक कर लें तथा स्थिति से संतुष्ट होकर ही निविदा दे। इस संबंध में किसी भी प्रकार का दावा मान्य नहीं होगा। संवेदक को किसी प्रकार का यंत्र-संयंत्र एवं सामग्री संघ द्वारा उपलब्ध नहीं कराया जाएगा।
11. आवंटित कार्य का किसी भी परिस्थिति में Sub-letting मान्य नहीं होगा।



12. किए गए कार्य का रख-रखाव 1 वर्षों तक संवेदक के द्वारा किया जाएगा। इसके लिए सुरक्षित राशि (अग्रधन की राशि) 1 वर्ष की अवधि पूरा होने के पश्चात ही कार्य संतोषप्रद पाए जाने पर विमुक्त की जाएगी।
13. संवेदक कार्य समाप्ति के पश्चात कार्यालय को सूचित करेंगे। सूचना नहीं प्राप्त होने पर ऐसा समझा जाएगा की संवेदक द्वारा निर्धारित अवधि में कार्य पूर्ण नहीं कराया गया है एवं समय वृद्धि किसी भी परिस्थिति में नहीं दी जाएगी।
14. किसी भी प्रकार के विवाद का निपटारा निबंधक, सहयोग समितियाँ, झारखण्ड, राँची के न्यायालय में किया जाएगा।
15. उन्हीं निविदादाताओं का वितीय बिड खोला जाएगा जो तकनीकी बिड Qualify करेंगे।
16. अग्रधन की राशि पर झाम्फकोफेड के द्वारा किसी प्रकार का व्याज देय नहीं होगा।
17. निविदादाता के द्वारा पिछले तीन वर्षों में कम से कम 25 लाख का सरकारी कार्यादेश प्राप्त हो।
18. राशि का भुगतान वित्त विभाग के परिपत्र संख्या- 2561 दिनांक 17.04.98 तथा वित्त विभाग द्वारा समय-समय पर निर्गत परिपत्रों एवं कोषागार संहिता के सुसंगत प्रावधानों के अधीन की जाएगी।
19. योजना के क्रियान्वयन हेतु सरकार द्वारा दिए गए निर्देश का पालन अक्षरशः करना होगा।
20. बिना कारण निविदा रद्द/संशोधित करने का अधिकार अधोहस्ताक्षरी के पास सुरक्षित होगा।



प्रबंध निदेशक  
झाम्फकोफेड